

Hereford & Worcester Fire Authority
Policy & Resources Committee : 19-Nov-2013
Capital Budget 2013-14 : 2nd Quarter

Scheme	Budget	Actual	Orders	Total	Remainder
Vehicles					
092 - Argocat Routine Replacement Off Road	1,333	-	-	-	1,333
105 - Routine Pump Replacement 2011/12	2,186	-	-	-	2,186
115 - Specialist Replacement Incident Support Vehicle	5,721	-	-	-	5,721
116 - Line Rescue Vehicle Fit Out	340	-	-	-	340
129 - Pinzgauer Routine Replacement 4WD 2012/13	48,499	37,059	-	37,059	11,440
147 - Pump Replacement 13/14	1,010,000	-	-	-	1,010,000
148 - Off Road Vehicle Replacement 13/14	26,000	-	-	-	26,000
149 - Command Vehicle Replacement 13/14	350,000	-	-	-	350,000
Total	1,444,079	37,059	-	37,059	1,407,020

Major Building

012 - Pebworth	37,063	14,608	-	14,608	22,455
049 - Malvern Refurb	2,364,496	301,921	1,186,006	1,487,927	876,569
120 - Strategic Training Facilities	1,222,912	459,924	201,700	661,624	561,288
126 - Worcester Station	2,997,137	53,365	9,315	62,680	2,934,457
175 - Bromsgrove Day Crew Plus Welfare Equipment	33,000	-	-	-	33,000
179 - Evesham Prelim. Works	57,460	-	47,460	47,460	10,000
Other Schemes Provision	494,966	5,520	-	5,520	489,446
Total	7,207,034	835,337	1,444,481	2,279,818	4,927,216

Minor Schemes - Property

068 - Evesham Flat Roof	640	-	-	-	640
069 - Stourport Flat Roof	550	-	-	-	550
072 - Ewyas Harold Resurface Yard	2,241	-	-	-	2,241
083 - SRT Storage	4,010	4,010	-	4,010	0
084 - RPE Cylinder Strategy	41,737	41,737	-	41,737	0
095 - Diversity Compliant Rest Facilities Kidderminster- Hereford	58,880	-	-	-	58,880
096 - Property Work From Health and Safety Audit	744	-	-	-	744
097 - Air Conditioning ICT Work	2,606	-	-	-	2,606
100 - Evesham Refurbishment	8,061	-	-	-	8,061
110 - Up Grade to Lifts to Comply with Legislation	1,996	756	756	1,512	484
113 - Replacement Windows	1,049	-	-	-	1,049
119 - Evesham House Refurbishment	1,548	601	-	601	947
123 - Transfer Crawling Rig From Betony Road To Redditch	824	-	-	-	824
131 - Hereford Safety Refurbishment	30,004	668	668	1,337	28,667
132 - Revised HQ Server Room Fire Suppression	50,000	-	-	-	50,000
133 - Pershore UPVC Fascias, Soffits and Gutters	15,000	-	-	-	15,000
134 - Stourport BA Wash	20,000	-	-	-	20,000
135 - Asbestos Removal	95,000	-	-	-	95,000
136 - Amphlett Court Roof Replacement	15,000	-	-	-	15,000
137 - Bromsgrove Welfare Provision	60,000	2,853	6,245	9,098	50,902
138 - Automatic Meter Reading	5,000	-	-	-	5,000
139 - Broadway Female Facilities 13 - 14 Scheme	35,000	-	-	-	35,000
140 - Upgrade Droitwich Generator 13 - 14 Scheme	50,000	-	-	-	50,000
141 - Droitwich Welfare Facilities 13 - 14 Scheme	40,000	-	-	-	40,000
142 - Droitwich Boiler Room Refurb 13 - 14 Scheme	18,000	-	-	-	18,000
143 - Droitwich Forecourt Refurb 13 -14 scheme	15,000	-	-	-	15,000
144 - Electrical Distribution Boards Replacement	70,000	-	-	-	70,000
145 - Air Conditioning Gas Replacement 13 - 14 Scheme	70,000	-	-	-	70,000
146 - Evesham Refurb 13 - 14 Scheme	80,000	-	-	-	80,000
178 - UPS Enhancement	85,000	-	80,755	80,755	4,245
Total	877,890	50,625	88,425	139,050	738,840

Hereford & Worcester Fire Authority
Policy & Resources Committee : 19-Nov-2013
Capital Budget 2013-14 : 2nd Quarter

Scheme	Budget	Actual	Orders	Total	Remainder
Minor Schemes - IT					
107 - Citrix Farm Updates	2,072	-	-	-	2,072
127 - Wide Area Network / Internet Improvement	25,000	-	-	-	25,000
158 - Hardware/Computer Purchase 12-13	980	635	-	635	345
159 - Computer Software 12-13	11,793	3,715	-	3,715	8,079
161 - Network Upgrades LAN/ WAN	4,000	-	-	-	4,000
162 - Core Switch Hardware Replacement 12-13	15,000	-	-	-	15,000
163 - Lan Switch Router IOS updates	7,000	-	-	-	7,000
164 - Droitwich Wan upgrade	9,000	-	-	-	9,000
165 - Retained Station WAN upgrades	5,000	-	-	-	5,000
166 - Swipe Card Upgrade to ISO 14443A-4	50,000	-	-	-	50,000
167 - Retained Station Swipe Card Roll Out	80,000	-	-	-	80,000
168 - Command & Control replacement	7,000	-	-	-	7,000
169 - Hardware/Computer Purchase 13-14	40,000	14,567	-	14,567	25,433
170 - Computer Software 13-14	15,000	-	-	-	15,000
171 - Developments 13-14	10,000	2,146	-	2,146	7,854
172 - Server Hardware Upgrades 13/14	12,000	-	-	-	12,000
173 - Core Switch Hardware Replacement 13-14	15,000	-	-	-	15,000
Total	308,845	21,062	-	21,062	287,783
Minor Schemes - Equip					
130 - E-Hydraulic Equip	292	-	-	-	292
174 - Large Animal Rescue Equipment	12,100	10,553	-	10,553	1,547
176 - UHRP / ISV Additional Equipment	25,000	9,561	11,360	20,921	4,079
Total	37,392	20,114	11,360	31,474	5,918
Minor Schemes - Other					
101 - Intel Application	13,700	-	-	-	13,700
103 - Fire Control Replacement	624,465	58,239	124,115	182,354	442,111
Total	638,165	58,239	124,115	182,354	455,811
Sub Total Minor Schemes	1,862,292	150,040	223,900	373,941	1,488,351
Capital Budget	10,513,405	1,022,436	1,668,381	2,690,818	7,822,587
Unallocated Budgets					
999 - Unallocated Minor Schemes	225,413	-	-	-	225,413
Total	225,413	-	-	-	225,413
Capital Strategy	10,738,818	1,022,436	1,668,381	2,690,818	8,048,000