

Hereford & Worcester Fire and Rescue Authority**Policy & Resources Committee**

CAPITAL BUDGET MONITORING REPORT 2011/12 : TO END OF :

Dec 2011

Scheme	Budget £000	Actual £000	Commitments £000	Total £000	Remaining £000
Vehicles					
086 - Ex Leased Appliances	-	131,700	-	131,700	- 131,700
091 - Pinzgauer Routine Replacement 4WD	52,000	-	45,759	45,759	6,241
092 - Argocat Routine Replacement Off Road	26,000	-	22,258	22,258	3,742
105 - Routine Pump Replacement 2011/12	820,000	520,520	339,320	859,840	- 39,840
115 - Replacement 4 x 4 2011 - 2012	73,848	-	-	-	73,848
116 - Line Rescue Vehicle Fit Out	28,000	-	-	-	28,000
Totals	999,848	652,220	407,337	1,059,557	(59,709)
Major Building					
Other Allocated Schemes - commercially confidential	4,125,700	3,997	700	4,697	4,121,003
012 - IRMP Pebworth	74,630	8,085	50,307	58,392	16,238
Totals	4,200,330	12,082	51,007	63,089	4,137,241
Minor Schemes - Property					
023 - Legionella Engineering Works	9,235	2,420	-	2,420	6,815
054 - Motorised Bay Doors	22,000	21,450	-	21,450	550
068 - Evesham Flat Roof	640	-	-	-	640
069 - Stourport Flat Roof	550	-	-	-	550
072 - Ewyas Harold Resurface Yard	2,241	-	-	-	2,241
083 - SRT Storage	71,160	63,640	-	63,640	7,520
084 - RPE Cylinder Strategy	59,606	37,014	15,491	52,505	7,101
095 - Diversity Compliant Rest Facilities Kidderminster - Hereford	58,880	-	-	-	58,880
096 - Property Work From Health and Safety Audit	36,646	35,902	-	35,902	744
097 - Air Conditioning ICT Work	2,606	-	-	-	2,606
100 - Evesham Refurbishment	8,779	718	-	718	8,061
110 - Upgrade to Lifts to Comply with Legislation	25,000	20,098	385	20,484	4,516
112 - Fire Extinguisher Replacements	12,000	12,010	103	12,113	- 113
113 - Replacement Windows	81,600	41,331	40,269	81,600	0
119 - Evesham House Refurbishment	25,000	21,090	3,353	24,443	557
Totals	415,943	255,673	59,602	315,275	100,668
Minor Schemes - IT					
004 - Comp Systems Computer Purchases	37,673	25,622	249	25,871	11,802
005 - Comp Systems Computer Software	6,964	5,448	-	5,448	1,516
034 - Developments	4,281	1,041	2,300	3,341	940
063 - PBX Digital Telephony	10,283	7,839	1,927	9,766	517
074 - Command and Control Assurance	19,000	11,720	9,580	21,300	- 2,300
076 - HQ Network Infrastructure Enhancements	62	-	-	-	62
106 - Business Continuity (ITC)	30,000	5,378	-	5,378	24,622
107 - Citrix Farm Updates	15,000	-	-	-	15,000
109 - Network Quality of Service Enablement	23,000	11,941	244	12,185	10,815
Totals	146,263	68,989	14,300	83,289	62,974
Minor Schemes - Equip					
078 - Respiratory Protective Equipment	11,082	-	120	120	10,962
102 - Water Rescue PPE	25,000	33,659	-	33,659	- 8,659
118 - BA Enhancements	40,000	4,158	26,680	30,839	9,161
Totals	76,082	37,818	26,800	64,618	11,464
Minor Schemes - Other					
001 - IT VDMS	20,011	-	17,894	17,894	2,117
051 - Human Resource Information System	14,304	1,749	-	1,749	12,555
093 - CFRMIS 5 Web based package	3,550	2,700	850	3,550	0
101 - Intel Application	13,700	-	-	-	13,700
103 - Fire Control Replacement	2,350,100	678,521	864,493	1,543,015	807,085
114 - Finance System Budgeting Module	40,812	40,812	-	40,812	0
123 - Transfer Crawling Rig From Betony Road To Redditch	7,000	145	5,343	5,488	1,512
Totals	2,449,477	723,927	888,581	1,612,508	836,969
Total Minor Schemes	3,087,765	1,086,407	989,282	2,075,689	1,012,076
Capital Budget	8,287,943	1,750,709	1,447,627	3,198,336	5,089,607
Not yet Allocated					
998 - IRMP Unallocated	3,333,956	-	-	-	3,333,956
999 - Unallocated	319,619	-	-	-	319,619
Totals	3,653,575	0	0	0	3,653,575
Capital Strategy	11,941,518	1,750,709	1,447,627	3,198,336	8,743,182

Hereford & Worcester Fire and Rescue Service**Policy & Resources Committee**

CAPITAL BUDGET MONITORING REPORT 2011/12 : TO END OF :

Sep 2011

Scheme	Budget £000	Actual £000	Commitments £000	Total £000	Remaining £000
Vehicles					
091 - Pinzgauer Routine Replacement 4WD	52,000	-	-	-	52,000
092 - Argocat Routine Replacement Off Road	26,000	-	-	-	26,000
105 - Routine Pump Replacement 2011/12	820,000	-	419,100	419,100	400,900
115 - Replacement 4 x 4 2011 - 2012	59,000	-	-	-	59,000
116 - Line Rescue Vehicle Fit Out	28,000	-	-	-	28,000
Totals	985,000	0	419,100	419,100	565,900
Major Building					
012 - IRMP Pebworth	74,630	8,085	50,307	58,392	16,238
Totals	74,630	8,085	50,307	58,392	16,238
Minor Schemes - Property					
023 - Legionella Engineering Works	9,235	1,670	750	2,420	6,815
054 - Motorized Bay Doors	22,000	21,450	-	21,450	550
068 - Evesham Flat Roof	640	-	-	-	640
069 - Stourport Flat Roof	550	-	-	-	550
072 - Ewyas Harold Resurface Yard	2,241	-	-	-	2,241
083 - SRT Storage	71,160	33,998	22,990	56,988	14,172
084 - RPE Cylinder Strategy	59,606	14,820	37,685	52,505	7,101
095 - Diversity Compliant Rest Facilities Kiddminster- Hereford	58,880	-	-	-	58,880
096 - Property Work From Health and Safety Audit	36,646	35,902	-	35,902	744
097 - Air Conditioning ICT Work	2,606	-	-	-	2,606
100 - Evesham Refurbishment	8,779	718	-	718	8,061
110 - Up Grade to Lifts to Comply with Legislation	25,000	13,642	11,358	25,000	0
112 - Fire Extinguisher Replacements	12,000	12,000	-	12,000	-
113 - Replacement Windows	81,600	-	81,124	81,124	476
Totals	390,943	134,200	153,908	288,107	102,836
Minor Schemes - IT					
004 - Comp Systems Computer Purchases	37,673	8,281	2,518	10,799	26,874
005 - Comp Systems Computer Software	6,964	-	-	-	6,964
034 - Developments	4,281	-	-	-	4,281
063 - PBX Digital Telephony	10,283	7,839	-	7,839	2,444
074 - Command And Control Assurance	19,000	-	19,000	19,000	-
076 - HQ Network Infrastructure Enhancements	62	-	-	-	62
106 - Business Continuity (ITC)	30,000	-	-	-	30,000
107 - Citrix Farm Updates	15,000	-	-	-	15,000
109 - Network Quality of Service Enablement	23,000	11,941	-	11,941	11,059
Totals	146,263	28,061	21,518	49,579	96,684
Minor Schemes - Equip					
078 - Respiratory Protective Equipment	11,082	-	120	120	10,962
102 - Water Rescue PPE	25,000	19,073	5,927	25,000	0
118 - BA Enhancements	40,000	-	-	-	40,000
Totals	76,082	19,073	6,047	25,120	50,962
Minor Schemes - Other					
001 - IT VDMS	20,011	3,312	-	3,312	16,699
011 - Finance System	2,812	-	26	26	2,786
051 - Human Resource Information System	14,304	1,749	-	1,749	12,555
093 - CFRMIS 5 Web based package	3,550	2,700	850	3,550	-
101 - Intel Application	13,700	-	-	-	13,700
103 - Fire Control Replacement	800,000	324,139	425,045	749,184	50,816
114 - Finance System Budgeting Module	38,000	28,146	9,600	37,746	254
Totals	892,377	360,046	435,521	795,567	96,810
Total Minor Schemes	1,505,665	541,380	616,993	1,158,374	347,291
Capital Budget	2,565,295	549,466	1,086,401	1,635,866	929,429
Not yet Allocated					
998 - IRMP Unallocated	7,183,656	-	-	-	7,183,656
999 - Unallocated	366,467	-	-	-	366,467
Totals	7,550,123	0	0	0	7,550,123
Capital Strategy	10,115,418	549,466	1,086,401	1,635,866	8,479,552